# Completion Report

| | | |
|---|---|---|
| 1 | Name of Wok | Desilting & Resetting of drain & Reasphalting to 5th B Cross and 17th cross and other cross roads at MEI Layout in ward No 14, Bagalagunte |
| 2 | Sanctioned Estimate No.& Date | CE/DZ/TS/30/21-22, Dt.03.02.2023 |
| 3 | Head of Acount which is Chargeable | P-3316 |
| 4 | Enstrument Order No. & Date | EE/DD/WO/138 /22-23, Dt.28.11.2022 |
| 5 | Name of Contractor | Nagaraj K |
| 6a | Time Stipulated for Completion of work | |
| b | Delay in execulation of work | |
| 7 | Measurement recorded in MB | |
| | Page No | |
| 8 | check Measurment of the Asst | |
| | Exe. Eng./ Exe.Eng. On | |
| 9 | Name of the Office / Official | Asst.Executive Enginner |
| | incharge of the work | T.Dasarahalli Sub Division |
| 10 | a)Assistant Engineer | Venkateshappa |
| | b) Asst. Exe. Engineer | B R Ranganath |

| Sanctioned Estimate amount | Amount claims as per actually vide as per bills | Excess | Savings (Rs) |
|---|---|---|---|
| 45.00 | 41,14,672=98 | — | 385327=02 |

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION